RAJALAKSHMI ROCK DRILLERS

Bore well Drilling Contractor, Rukmini nagar, Nagasandra, Tumkur Road, Bangalore – 73
Mobile: 9845024976

Date : 20.07.2021

DRILLING & YIELD REPORT

Point number	:	01
Party	:	Executive Engineer, BBMP Dasarahalli Bangalore
Location	:	w no 14 siddeswara layout siddedahalli
Depth	:	395 Rmt
Casing pipe	:	56.8 Rmt
Collars	:	10 Nos
Cap	:	1 Nos
Yield	:	1600 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	220 Rmt
2nd spring touched at	:	250 Rmt
3rd spring touched at	:	270 Rmt
Total yield	:	1600 GPH
Water level	:	290 Rmt
Remarks	:	---

AE-14

20/07/21

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಹಾಗಲಗುಂಟೆ, ಜಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560057

RAJALAKSHMI ROCK DRILLERS

PROPRIETOR

Scanned with CamScanner

RAJALAKSHMI ROCK DRILLERS

Bore well Drilling Contractor, Rukmini nagar, Nagasandra, Tumkur Road, Bangalore – 73
Mobile: 9845024976

Date : 21.07.2021

DRILLING & YIELD REPORT

Point number	:	02
Party	:	Executive Engineer, BBMP Dasarahalli Bangalore
Location	:	w no 14 swandary layout 1 st main road near circle siddedahalli.
Depth	:	398 Rmt
Casing pipe	:	61.2 Rmt
Collars	:	10 Nos
Cap	:	1 Nos
Yield	:	1200 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	210 Rmt
2nd spring touched at	:	260 Rmt
3rd spring touched at	:	270 Rmt
Total yield	:	1200 GPH
Water level	:	280 Rmt
Remarks	:	---

21/07/21

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಇ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಬಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು 560073

RAJALAKSHMI ROCK DRILLERS

PROPRIETOR

Scanned with CamScanner

RAJALAKSHMI ROCK DRILLERS

Bore well Drilling Contractor, Rukmini nagar, Nagasandra, Tumkur Road, Bangalore – 73
Mobile: 9845024976

Date : 23.07.2021

DRILLING & YIELD REPORT

Point number	:	03
Party	:	Executive Engineer, BBMP Dasarahalli Bangalore
Location	:	w no 14 siddedahalli main road bayaraveswara circle near
Depth	:	399 Rmt
Casing pipe	:	59.5 Rmt
Collars	:	10 Nos
Cap	:	1 Nos
Yield	:	1500 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	250 Rmt
2nd spring touched at	:	270 Rmt
3rd spring touched at	:	290 Rmt
Total yield	:	1500 GPH
Water level	:	280 Rmt
Remarks	:	---

23/07/21

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಈ ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ.ಕೆ.ವಿ.ಕೆ ಪೋಸ್ಟ್
ಬೆಂಗಳೂರು 560073

RAJALAKSHMI ROCK DRILLERS

PROPRIETOR

Scanned with CamScanner

RAJALAKSHMI ROCK DRILLERS

Bore well Drilling Contractor, Rukmini nagar, Nagasandra, Tumkur Road, Bangalore – 73
Mobile: 9845024976

Date : 24.07.2021

DRILLING & YIELD REPORT

Point number	:	04
Party	:	Executive Engineer, BBMP Dasarahalli Bangalore
Location	:	w no 14 bagalagunte 5 th cross siddeswara layout
Depth	:	394 Rmt
Casing pipe	:	62.8 Rmt
Collars	:	10 Nos
Cap	:	1 Nos
Yield	:	1800 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	220 Rmt
2nd spring touched at	:	240 Rmt
3rd spring touched at	:	280 Rmt
Total yield	:	1800 GPH
Water level	:	290 Rmt
Remarks	:	---

24/07/21

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು 560073

RAJALAKSHMI ROCK DRILLERS

PROPRIETOR

Scanned with CamScanner

RAJALAKSHMI ROCK DRILLERS

Bore well Drilling Contractor, Rukmini nagar, Nagasandra, Tumkur Road, Bangalore – 73
Mobile: 9845024976

Date :25.07.2021

DRILLING & YIELD REPORT

Point number	:	05
Party	:	Executive Engineer, BBMP Dasarahalli Bangalore
Location	:	w no 14 vishveshwaiah layout 5 th cross bagalagunte.
Depth	:	396 Rmt
Casing pipe	:	69.1 Rmt
Collars	:	10 Nos
Cap	:	1 Nos
Yield	:	1600 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	220 Rmt
2nd spring touched at	:	250 Rmt
3rd spring touched at	:	280 Rmt
Total yield	:	1600 GPH
Water level	:	285 Rmt
Remarks	:	---

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ.

RAJALAKSHMI ROCK DRILLERS

PROPRIETOR

Scanned with CamScanner

RAJALAKSHMI ROCK DRILLERS

Bore well Drilling Contractor, Rukmini nagar, Nagasandra, Tumkur Road, Bangalore – 73
Mobile: 9845024976

Date :27.07.2021

DRILLING & YIELD REPORT

Point number	:	06
Party	:	Executive Engineer, BBMP Dasarahalli Bangalore
Location	:	w no 14 vishveshwaiah layout 10 th cross bagalagunte.
Depth	:	395 Rmt
Casing pipe	:	68.5 Rmt
Collars	:	10 Nos
Cap	:	1 Nos
Yield	:	1500 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	220 Rmt
2nd spring touched at	:	250 Rmt
3rd spring touched at	:	275 Rmt
Total yield	:	1500 GPH
Water level	:	295 Rmt
Remarks	:	---

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಜಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಬಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು

RAJALAKSHMI ROCK DRILLERS

PROPRIETOR

Scanned with CamScanner

RAJALAKSHMI ROCK DRILLERS

Bore well Drilling Contractor, Rukmini nagar, Nagasandra, Tumkur Road, Bangalore – 73
Mobile: 9845024976

Date :28.07.2021

DRILLING & YIELD REPORT

Point number	:	07
Party	:	Executive Engineer, BBMP Dasarahalli Bangalore
Location	:	w no 14 siddedahalli infront of siddeswara temple
Depth	:	397 Rmt
Casing pipe	:	64.7 Rmt
Collars	:	10 Nos
Cap	:	1 Nos
Yield	:	2500 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	220 Rmt
2nd spring touched at	:	240 Rmt
3rd spring touched at	:	270 Rmt
Total yield	:	2500 GPH
Water level	:	290 Rmt
Remarks	:	---

28/07/21

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಜ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜ.ಪಾ.ಯೋ ಪಿ
ಬೆಂಗಳೂರು

RAJALAKSHMI ROCK DRILLERS

PROPRIETOR

Scanned with CamScanner